Completion Report

1	Name of Wok	Repairs Reconstruction of damaged culvert in ward No 15, Dasarahalli
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 88 /20-21, Dt.02.07.2020
		EE/DZ/TS/20/20-21, Dt.02.07.2020
3	Head of Acount which is Chargeable	P-1771
4	Enstrument Order No. & Date	EE/DD/WO/121 /20-21, Dt.05.11.2020
5	Name of Contractor	Nagaraj K
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No.637/17-18
	Page No	63688-63692
8	check Measurment of the Asst	29-07-2022
	Exe. Eng./ Exe.Eng. On	-
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
15.00 Lakhs	1031824=00	-	4681776=00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ